#### **Manhole Inspection Summary** Manhole # S21KK 029MH Printed On: 6/25/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 21KK Node: 029 Status: Found Insp Date: 6/1/07 8:41 AM **Incomplete Comments** Crew: ADS4 Inspector: ADS4 Firm: ADS Location Address: 1937 FULTON AVE Cross Street: NORTH AVE Manhole Type: Junction Location: Alley Ground Conditions: Dry ☐ Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments RETOOK TOP VIEW PHOTO AS REQUESTED - 3-4-09 Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented Water Tight Water Tight Insert **Frame** Offset: 2 Condition: ✓ Sound ☐ Cracked (in.) Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Rectangular Diameter: 46 (in.) Length: 76 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 4 nearest .5 ft. Azimuth: 190 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps ✓ Corroded Surcharge ✓ Evidence Of Surcharge Depth: 2 (ft.) ☐ Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # S21KK\_029MH

Printed On: 6/25/2009 Page 2 of 4

**Location View** 



**INSIDE TOP VIEW** 



3 OCLOCK IS COMING FROM BOTTOM, THIS IS WHAT IS PARTIALLY VISIBLE IN TOP SHOT

Defect 2



**CORRODED STEPS** 

#### Top View



BEST VIEW FROM TOP POSSIBLE

Defect 3



SURCHARGE EVIDENCE ON STEPS

Defect 1



FRAME OFFSET

### **Manhole Inspection Summary**

#### Manhole # S21KK\_029MH

Printed On: 6/25/2009 Page 3 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.11 (ft.) Flow Characteristics: Slow

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 15 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.99 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S21KK\_029MH

7 O'Clock Inflow

Printed On: 6/25/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 7 O'Clock



Pipe Height: <b>8.4</b> (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
nvert Depth: 8.98 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection