Mannole Inspection Summary N			IVI	annoie # 521 Wil	_0061	/IH	
Printed On: 12/1	6/2008			Pa	age 1	of 4	
Inspection	☐ Is Incomplete	Rating: 4) Poor					
Record Plat: 21M1 Node: 006 Status: Found				Insp Date: 5/1/08 1:38 PM			
Incomplete Comments				Crew: REI			
				Inspector: paulfry			
				Firm: ATS			
Location	Address: 2301 holli	ns ferry rd	(Cross Street: w patapsco av			
Manhole	Type: Inline	Location: Sidewalk	(Ground Conditions: We	t		
	Prev. Rehab	Weather: Light Rain	S	ubject To Ponding: Sh	eeting		
Comments							
Cover	Shape: Circular	Diameter: 24	(in.) Lengtl	h: 0 (in.) Dist A/B Gr	ade: 0	(in.)	
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast	Iron		
Properties:	☐ Bolted ☐ Vente	ed	☐ Water Ti	ght Insert			
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	I ☐ Crack	ed Leaks			
Chimney / Fra	ıme Adjustment ✓	Exists Material: Bric	k	☐ Parged F	Height: 3	(in.)	
Condition:	Sound Crack	ed Root Intrusion	✓ Loose	Brick Deteriorate	d		
Infiltration:	□ None ✓ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	;		
Condition: ☐ Sound ☑ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Roc	ots 🗌 Wall			
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dia	ameter: 48 (in.) Lenç	gth: 0 (in.)				
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	k		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roc	ots 🗌 Wall			
Bench	✓ Exists Material:	Brick	☐ Parged	d			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated Leaks	Debris		
Channel	Material: Brick	☐ Parge	ed				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0							
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated Leaks	Debris		
Steps	Count: 6 Missing:	0 Corroded					
Surcharge	Evidence Of Surd	charge Depth: 0	(ft.)	e Surcharge Present			

Manhole Inspection Summary

Manhole # S21M1_006MH

Printed On: 12/16/2008 Page 2 of 4

Location View



Misc.



Bench Debris

Defect 4



Top View



Defect 5



infiltration @ corbel wall, corbel cracked

Defect 3



deteriorated chimney; missing chimney bricks

Manhole Inspection Summary

Manhole # \$21M1_006MH

Printed On: 12/16/2008 Page 3 of 4

Defect 2



loose chimney brick

Defect 1



frame offset

Manhole Inspection Summary

Manhole # \$21M1_006MH

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 11.70 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.55 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection