Manhole In	spection Summary	Manhole # S21MM_017MH
Printed On: 2/11	1/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 21	IMM Node: 017 Status: Found	Insp Date: 7/2/07 7:56 AM
Incomplete Cor	mments	Crew: ADS4
		Inspector: ADS4
		Firm: ADS
Location	Address: 1840 CLIFTON-WINDSOR	Cross Street: REISTERTOWN RD
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
		() D: (A/D 0 1 0 ()
Cover	Shape: Circular Diameter: 24 (in.) Type: Sanitary Condition: Sound	Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	<i>,</i>	
Frame Offset: 2 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Fra	ame Adjustment	☐ Parged Height: (in.)
Condition:		Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar ☐ F	Roots Wall
Corbel	_ 0	Type: Concentric/Eccentric
Condition:		oose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 46 (in.) Length: (in.)		
Condition:		Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall
Bench	_	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	Sound Cracked Root Intrusion C	Deteriorated Leaks Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.) ☐	Active Surcharge Present

Manhole Inspection Summary

Manhole # S21MM_017MH

Printed On: 2/11/2009 Page 2 of 3

Location View



Defect 2



DETERIORATION OF CORBEL

Top View



Defect 1



FRAME OFFSET

Manhole Inspection Summary

Manhole # S21MM_017MH

Printed On: 2/11/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.46 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection