Manhole Inspection Summary M			Manhole # S21M0	05MH
Printed On: 12/1	6/2008		Page	1 of 4
Inspection	☐ Is Incomplete	Rating: 2) Good		
Record Plat: 21	IM Node: 005	Status: Found	Insp Date: 3/31/08	9:47 AM
Incomplete Comments Crew: REI				
			Inspector: paulfry	
			Firm: ATS	
Location	Address: 425 s pay	son st	Cross Street: christian st	
Manhole	Type: Junction	Location: Roadway	Ground Conditions: Wet	
	☐ Prev. Rehab	Weather: Light Rain	Subject To Ponding: Sheeting	ıg
Comments				
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade:	` '
5	Type: Sanitary	Condition: Sour		
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall	
Barrel	Material: Brick	☐ Parge	ed	
Shape:	Circular Di	ameter: 48 (in.) Leng	yth: 0 (in.)	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall	
Bench	✓ Exists Material:	Brick	☐ Parged	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Deb	ris
Channel	Material: Brick	☐ Parge	ed	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0				
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Deb	ris
Steps	Count: 5 Missing	: 1		
Surcharge	✓ Evidence Of Su	rcharge Depth: 3 (ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S21M 005MH

Printed On: 12/16/2008 Page 2 of 4

Location View



Defect 4



evidence of surcharge

Defect 2



loose chimney bricks and cracked chimney

Top View



Defect 3



deteriorated and missing steps

Defect 1



inflow evidence on frame/chimney

Manhole Inspection Summary

Manhole # S21M 005MH

Printed On: 12/16/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.10 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



3 O'Clock Inflow

Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.85 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S21M__005MH

6 O'Clock Inflow

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 7.2 (in.) Ro	od and Bar (Angled)	Drop: None
Pipe Material: Clay	☐ Pipe Lined	, in the second
Invert Depth: 10.07 (ft.) F	low Characteristics: Slow	
Deposits: ✓ None ☐ Mu	ıd ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection