Manhole Inspection Summary M			Manhole # S21M034MH
Printed On: 2/20)/2009		Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 2) Good	
Record Plat: 21	IM Node: 034	Status: Found	Insp Date: 3/20/08 12:11 PM
Incomplete Comments Crew: REI			
			Inspector: paulfry
			Firm: ATS
Location	Address: 600 s fulto	on st	Cross Street: eagle st
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry
	Prev. Rehab	Weather: Dry	Subject To Ponding: Sheeting
Comments			
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
5	Type: Sanitary	Condition: Sou	
Properties:	☐ Bolted ☐ Vent	ed	☐ Water Tight Insert
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracked Leaks
Chimney / Fra	me Adjustment	Exists Material: Bric	ck ☐ Parged Height: 3 (in.)
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar □ Roots □ Wall
Corbel	Material: Brick	☐ Parg	ged Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Roots 🔲 Wall
Barrel	Material: Brick	☐ Parg	ged
Shape:	Circular Di	ameter: 46 (in.) Lenç	gth: 0 (in.)
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar □ Roots □ Wall
Bench	Exists Material:		☐ Parged
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parg	ged
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 5 Missing	: 0 Corroded	
Surcharge	Evidence Of Sur	charge Depth: 0	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S21M__034MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Top View




Manhole Inspection Summary

Manhole # S21M__034MH

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





channel debris

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.99 (ft.) Flow Characteristics: None

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection