Manhole Inspection Summary N			M	anhole	'MH	
Printed On: 1/15	5/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 21	IU Node: <b>007</b>	Status: Found		Insp Date: 7/1/08 12:	06 PM	
Incomplete Comments				Crew: REI		
				Inspector: paulfry Firm: ATS		
				FIIIII. ATS		
Location	Address: 2101 washington bd			Cross Street: I-95 south		
Manhole	Type: <b>Inline</b> l	Location: <b>Light Highwa</b>	ау	Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	\$	Subject To Ponding: Sheeting		
Comments						
0	Ohana O'manian	Diameter 04	(' - )	Ula O Carlo A/D Octable O	(' - )	
Cover	Shape: Circular	Diameter: <b>24</b> Condition: <b>Worn</b>	. ,	th: 0 (in.) Dist A/B Grade: 0  Cover Material: Cast Iron	(in.)	
Properties:	Type: <b>Sanitary</b>					
Frame Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccentric		
	Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots		
Barrel	Material: Brick	☐ Parge	d			
Shape:	<b>Circular</b> Dia	imeter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)	)		
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots		
Bench	✓ Exists Material: E	Brick	☐ Parge	d		
Condition:	Sound Cracke	ed Root Intrusion	☐ Deteri	orated Leaks V Debris	<b>5</b>	
Channel	Material: Brick	☐ Parge	d			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris	i	
Steps	Count: 2 Missing:	1				
Surcharge	Evidence Of Surch	harge Depth: <b>0</b> (f	t.) 🗌 Acti	ve Surcharge Present		

# **Manhole Inspection Summary**

# Manhole # \$21U\_\_007MH

Printed On: 1/15/2009 Page 2 of 4

#### Location View



### Misc



inflow evidence from sheeting

#### Defect 4



cracked and deteriorating chimney, loose bricks in chimney

## Top View



Defect 6



chimney infiltration, cracked corbel bricks, loose corbel bricks

### Defect 3



debris on bench

# **Manhole Inspection Summary**

# Manhole # \$21U\_\_007MH

Printed On: 1/15/2009 Page 3 of 4

## Defect 2



corroded & missing steps

# Defect 1



frame offset

## **Manhole Inspection Summary**

## Manhole # S21U 007MH

Printed On: 1/15/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.78 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Dead End

Possible Illicit Connection

### 15 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.69 (ft.) Flow Characteristics: Slow

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection