Manhole In	spection Summary	Manhole # S23E1_003MH	
Printed On: 1/15	5/2009	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 23	BE1 Node: 003 Status: Found	Insp Date: 7/23/08 10:13 AM	
Incomplete Cor	nments	Crew: wj,dh	
		Inspector: wjenkins	
		Firm: PER	
Location	Address: across from 2460 Hollins Ferry RD	Cross Street: waterview Av	
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 25. (in.) 75	Length: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	Vater Tight Insert	
Frame	Offset: 4 (in.) Condition: Sound	Cracked	
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 12 (in.)			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: ☐ None ☑ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall			
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Barrel	Material: Brick		
Shape:	Circular Diameter: 42 (in.) Length: 0) (in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Bench	✓ Exists Material: Brick	Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Channel	Material: Brick		
Channel E	ixposure: Fully Open Junc Dist: 0 ne	earest .5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Steps Count: 3 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	☐ Active Surcharge Present	

Manhole Inspection Summary

Manhole # S23E1_003MH

Printed On: 1/15/2009 Page 2 of 4

Location View



MH Cover Lid



Defect 2



Top View



loc pic 2



Defect 1



frame leaks & offset 4"; chimney deteriorated with signs of flow at joint/mortar

Manhole Inspection Summary

Manhole # S23E1_003MH

Printed On: 1/15/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: **7.50** (ft.) Flow Characteristics: **Fast**

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 7 OClock



7 O'Clock Inflow

Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 7.37 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection

Manhole Inspection Summary

Manhole # S23E1_003MH

9 O'Clock Inflow

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay Pipe Lined	
Invert Depth: 7.16 (ft.) Flow Characteristics: None	
Deposits: None Mud Sludge Debris Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection