Manhole In	spection Summary	Manhole # S23KK1025MH
Printed On: 12/1	7/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 23	BKK1 Node: 025 Status: Found	Insp Date: 11/21/06 9:18 AM
Incomplete Cor	nments	Crew: CH, HDP
		Inspector: Hale, C
		Firm: RKK
Location	Address: 4408 BUCHANAN AVE	Cross Street: WOOD HEIGHTS AVE
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Ponding
Comments		
Cover	Shape: Circular Diameter: 24 (in.) Type: Sanitary Condition: Sound	Length: (in.) Dist A/B Grade: -0.5 (in.) Cover Material: Cast Iron
Properties:	,	
		Cracked
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Barrel	Material: Brick ☐ Parged	
Shape: Circular Diameter: 48 (in.) Length: (in.)		
		Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Bench	Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Channel	Material: Brick	Debris (not Condition related)
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Steps Count: 3 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.) ☐	Active Surcharge Present

Manhole Inspection Summary

Manhole # S23KK1025MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Adjustment and Corbel infiltration.

Top View



Bench debris.

Manhole Inspection Summary

Manhole # S23KK1025MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Infiltration: None Pipe Seal Cond: Cracked Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)	Dron: None
Pipe Material: Clay	Drop: None
Invert Depth: 7.45 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ G	rease
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Cracked	Possible Illicit Connection