Manhole In	spection Summary	Manhole # S23KK_004MH			
Printed On: 12/1	7/2008	Page 1 of 3			
Inspection	☐ Is Incomplete Rating: 3) Fair				
Record Plat: 23	BKK Node: 004 Status: Found	Insp Date: 9/29/07 8:18 AM			
Incomplete Cor	nments	Crew: SP, DP			
		Inspector: Pagi, S			
		Firm: PHO			
Location	Address: 501 CUMBERLAND ST	Cross Street: NORTH AVE			
Manhole	Type: Terminal Location: Sidewalk	Ground Conditions: Dry			
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments					
-					
Cover	Shape: Circular Diameter: 24 (in.)				
Dranartiaa	Type: Sanitary Condition: Sound	Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks					
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Corbel	Material: Brick	Type: Concentric/Eccentric			
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick				
Shape: Circular Diameter: 42 (in.) Length: (in.)					
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall			
Bench	Exists Material:	Parged Debris (not Condition related)			
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris			
Channel	Material: Brick	✓ Debris (not Condition related)			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris			
Steps Count: 4 Missing: 0 Corroded					
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present			

Manhole Inspection Summary

Manhole # S23KK_004MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Inside the O12



Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration.

Top View



Channel debris.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration - other side.

Manhole Inspection Summary

Manhole # S23KK_004MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)				
Pipe Material: Clay	Pipe Lined			
Invert Depth: 8.35 (ft.) Flow Characteristics: None				
Deposits: None 🗸	Mud ☐ Sludge ✓ Debris ☐ Grease			
	B			

Silt Depth: **0** (in.) Deposits Extent: **Light**Infiltration: **Evidence** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection