Manhole In	spection Summary	Manhole # S23KK_028MH
Printed On: 12/1	7/2008	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 23	BKK Node: 028 Status: Found	Insp Date: 7/5/05 7:29 PM
Incomplete Cor	mments	Crew: SP , DP
		Inspector: Provine , D Firm: PHO
		FIIIII. PHO
Location	Address: 2400 FRANCIS ST	Cross Street: WHITELOCK ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (ir	i.) Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0.5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated		
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	Exists Material: Brick	Parged Debris (not Condition related)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick Parged	✓ Debris (not Condition related)
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S23KK_028MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Frame leaks. Frame leaks. Adjustment deterioration and infiltration. Barrel infiltration.

Top View



Corroded steps. Bench and Channel debris.

Defect



Frame leaks. Frame leaks. Adjustment deterioration, loose brick and infiltration. Barrel infiltration.

Manhole Inspection Summary

Manhole # S23KK_028MH

Printed On: 12/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.60 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ☐ Debris ✓ Grease

Silt Depth: **0** (in.) Deposits Extent: **Light**Infiltration: **Evidence** Pipe Seal Cond: **Cracked**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.53 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S23KK_028MH

Printed On: 12/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.70 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Cracked

Drop In @ 9 O'Clock



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **8.29** (ft.)

Inv Depth: 9.29 (ft.)

Drop Condition: Partly Clogged

Connects To: Manhole

☐ Possible Illicit Connection