Manhole In	spection Summary	Ма	nhole # S25A033	МН		
Printed On: 3/26	i/2009		Page 1	of 3		
Inspection	☐ Is Incomplete Rating: 3) F	air				
Record Plat: 25	Node: 033 Status: Fou	nd	Insp Date: 8/20/07 9:2	25 AM		
Incomplete Cor	nments		Crew: ADS4			
			Inspector: ADS4			
			Firm: <b>ADS</b>			
Location	Address: 614 CAREY-STOCKTO	١ (	Cross Street: <b>EDMONDSON</b> A	AVE		
Manhole	Type: <b>Terminal</b> Location: <b>Alle</b>	y G	Ground Conditions: <b>Dry</b>			
	Prev. Rehab Weather: <b>Dry</b>	Sı	ubject To Ponding: <b>None</b>			
Comments						
Cover	•	eter: <b>24</b> (in.) Length	, ,	(in.)		
	<b>3</b> 1	on: <b>Sound</b>	Cover Material: Cast Iron			
Properties:	Bolted Vented Water	Tight	ght Insert			
Frame	Offset: 0 (in.) Condition:	✓ Sound ☐ Cracke	ed Leaks			
Chimney / Fra	me Adjustment  Exists Mate	ial: <b>Brick</b>	☐ Parged Height:	<b>3</b> (in.)		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration:	☐ None ☐ Joint ☐ Cracks [	☐ Mortar ☐ Roots	<b>✓ Wall</b>			
Corbel	Material: <b>Brick</b>	☐ Parged Type: <b>(</b>	Concentric/Eccentric			
Condition:	n: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parged				
Shape:	Circular Diameter: 46 (in	.) Length: (in.)				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roo	ts 🗌 Wall			
Bench	Exists Material:	☐ Parged				
Condition:	☐ Sound ☐ Cracked ☐ Root In	trusion   Deterio	rated Leaks Debris			
Channel	Material: <b>Brick</b>	☐ Parged				
Channel E	xposure: <b>Fully Open</b> Junc	Dist: <b>0</b> nearest .5	ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root In	trusion 🗌 Deterio	rated Leaks Debris			
Steps	Count: 6 Missing: 0 Corro	ded				
Surcharge	Evidence Of Surcharge De	oth: (ft.)  Active	e Surcharge Present			

## **Manhole Inspection Summary**

## Manhole # S25A\_\_033MH

Printed On: 3/26/2009 Page 2 of 3

Location View



Defect 2



**DETERIORATION OF CHIMNEY** 

Top View



Defect 1



CHIMNEY INFILTRATION

## **Manhole Inspection Summary**

## Manhole # S25A\_\_033MH

Printed On: 3/26/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.12 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None	•		

Connects To: Manhole

☐ Possible Illicit Connection