Manhole In	spection Summary	Manhole # S25CC_063MH
Printed On: 12/1	7/2008	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 25	SCC Node: 063 Status: Found	Insp Date: 7/19/07 10:24 AM
Incomplete Cor	nments	Crew: ADS4
		Inspector: ADS4
		Firm: ADS
Location	Address: 1203 SMITHSON ST	Cross Street: STOCKTON ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
Cover	Shape: Circular Diameter: 24 (in Type: Sanitary Condition: Sound	.) Length: (in.) Dist A/B Grade: 0 (in.)  Cover Material: Cast Iron
Properties:	,,	Water Tight Insert
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Fra	mme Adjustment	☐ Parged Height: (in.)
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel	Material: <b>Brick</b> Parged	
Shape: Circular Diameter: 48 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material: Brick	Parged
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ☑ Debris
Channel Material: Brick Parged		
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 6 Missing: 0 Corroded		
Surcharge	<b>☑ Evidence Of Surcharge</b> Depth: <b>3</b> (ft.)	Active Surcharge Present

# **Manhole Inspection Summary**

# Manhole # S25CC\_063MH

Printed On: 12/17/2008 Page 2 of 4

#### Location View



Defect 3



surcharge evidence on the bottom step

Defect 1



deteriorated corbel

# Top View



Defect 2



corroded steps

## **Manhole Inspection Summary**

## Manhole # S25CC\_063MH

Printed On: 12/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 10.31 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ **Debris** ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.22 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

# **Manhole Inspection Summary**

# Manhole # S25CC\_063MH

6 O'Clock Inflow

Printed On: 12/17/2008 Page 4 of 4

### 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 6.94 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound** 

Drop In @ 6 O'Clock



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **9.10** (ft.)

Inv Depth: 10.10 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection