Manhole In	spection Summary	Manhole # S25GG_022MH					
Printed On: 12/1	7/2008	Page 1 of 3					
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 25	GGG Node: 022 Status: Found	Insp Date: 9/10/07 11:11 AM					
Incomplete Cor	mments	Crew: SP , DP					
		Inspector: Pagi, S					
		Firm: PHO					
Location	Address: 559 ROBERT ST	Cross Street: BRUNT ST					
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry					
	Prev. Rehab Weather: Dry	Subject To Ponding: None					
Comments							
Cover	Shape: Circular Diameter: 24 (in.)						
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron					
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame Offset: 1 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks							
Chimney / Frame Adjustment							
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated							
Infiltration: ☐ None ☑ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	Type: Concentric/Eccentric					
Condition:	n: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick						
Shape:	Circular Diameter: 42 (in.) Length:	(in.)					
Condition:	ondition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration:	None ☐ Joint ☐ Cracks ✓ Mortar	☐ Roots					
Bench	Exists Material:	Parged Debris (not Condition related)					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris					
Channel	Material: Brick	Debris (not Condition related)					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris					
Steps	Count: 6 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present					

Manhole Inspection Summary

Manhole # S25GG_022MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Adjustment deterioration and infiltration. Barrel infiltration - other side.

Top View



Corroded steps. Channel debris.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration. Barrel infiltration.

Manhole Inspection Summary

Manhole # S25GG_022MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Barrel deterioration and infiltration.

Rod and Bar (Angled)					
Pipe Material: Clay	☐ Pipe Lined				
Invert Depth: 9.83 (ft.) Flow Characteristics: None				
Deposits: 🗌 None 📝 Mud 🔲 Sludge 📝 Debris 🗌 Grease					
Silt Depth: 0 (in) Deposits Extent: Light				

Silt Depth: **0** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Cracked**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection