Manhole Inspection Summary M			Ma	anhole # S25I047MH		
Printed On: 12/1	6/2008			Page 1 of	5	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 25	Node: <b>047</b>	Status: Found		Insp Date: 3/21/08 10:39 /	ΑM	
Incomplete Comments				Crew: fw		
				Inspector: wjenkins		
				Firm: <b>PER</b>		
Location	Address: 1120 Hollins			Cross Street: S Carlton ST		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	S	Subject To Ponding: <b>None</b>		
Comments						
		D: 4 00	<i>(</i> ' ) 1		,	
Cover	Shape: Circular	Diameter: 26	. ,	, ,	า.)	
Proportios:	Type: <b>Sanitary</b>	Condition: <b>Sour</b>		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks						
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated						
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Ro	ots		
Barrel	Material: Brick	☐ Parge	ed			
Shape:	<b>Circular</b> Dia	ameter: <b>40</b> (in.) Leng	gth: <b>0</b> (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material: I	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel Material: Brick Parged						
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps	Count: 6 Missing:	1 Corroded				
Surcharge	Evidence Of Surd	charge Depth: 0 (	ft.)	ve Surcharge Present		

## Manhole # \$25I\_\_047MH

Printed On: 12/16/2008 Page 2 of 5

Location View



Defect 5



infiltration around barrel

Defect 3



sign of infiltration

## Top View



Defect 4



sign of infiltration 9oclk area

Defect 2



missing brick chimney

## Manhole # \$25I\_\_047MH

Printed On: 12/16/2008 Page 3 of 5

#### Defect 1



sign of infiltration coming from chimney-frame joint as well as lid

#### Defect 6



corroded steps, 1 step missing

#### Manhole # S25I 047MH

Printed On: 12/16/2008 Page 4 of 5

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.08 (ft.) Flow Characteristics: None

Deposits:  $\subseteq$  None  $\subseteq$  Mud  $\subseteq$  Sludge  $\subseteq$  Debris  $\subseteq$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

# 6 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.28 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Dead End

Possible Illicit Connection

Manhole # \$25I\_\_047MH

9 O'Clock Inflow

Printed On: 12/16/2008 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
Invert Depth: 9.15 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: <b>0</b> (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection