Manhole Inspection Summary M			Ma	nhole # S25Q	017N	1H
Printed On: 1/15	5/2009			Page	e 1	of 5
Inspection	☐ Is Incomplete	Rating: 4) Poor				
Record Plat: 25	5Q Node: 017	Status: Found		Insp Date: 4/8/08	3 2:13 F	M
Incomplete Cor	mments			Crew: FW/DH Inspector: dhinton Firm: PER		
Location	Address: 1411 BUSH ST.		С	Cross Street: W.HAMBURG ST.		
Manhole	Type: Inline Lo	ocation: Sidewalk	G	round Conditions: Dry		
	☐ Prev. Rehab W	/eather: Dry	Su	bject To Ponding: None	!	
Comments	5 O CLOCK ALMOST FILLED WITH ROOTS AND SLUDGE					
Cover	Shape: Circular	Diameter: 25. 5	(in.) Length	: 0 (in.) Dist A/B Grad	le: 0	(in.)
	Type: Sanitary	Condition: Soun	nd	Cover Material: Cast Iro	on	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert						
Frame Offset: 1.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment Exists Material: Brick Parged Height: 12 (in.)						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☐ None ☐ Joint ☐ Cracks ✓ Mortar ✓ Roots ✓ Wall						
Corbel	Material: Brick	☐ Parge	d Type: (Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall					
Barrel	Material: Brick Parged					
Shape:	e: Circular Diameter: 42 (in.) Length: 0 (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Bench	✓ Exists Material: Br	rick	☐ Parged			
Condition:	☐ Sound ☐ Cracked	d ☐ Root Intrusion	Deterio	rated 🗌 Leaks 📝 De	ebris	
Channel	Material: Brick Parged					
Channel E	Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Cracked	d ☐ Root Intrusion	Deterio	rated Leaks De	ebris	
Steps	Count: 3 Missing: 0	✓ Corroded				
Surcharge	Evidence Of Surch	arge Depth: 0 (f	ft.) 🗌 Active	Surcharge Present		

Manhole # S25Q__017MH

Printed On: 1/15/2009 Page 2 of 5

Location View



Defect 2



MISSING MORTAR AND BRICKS WITH EVIDENCE OF INFILTRATION AND ROOT INTRUSION

Defect 7



EVIDENCE OF BARREL INFILTRATION

Top View



Defect 1



1.5 IN FRAME OFFSET

Defect 6



DEBRIS ON THE BENCH

Manhole # S25Q__017MH

Page 3 of 5

Defect 5

Printed On: 1/15/2009



EVIDENCE OF INFILTRATION AND CORRODED STEPS

Defect 3



Loose Bricks and Deterioration in Chimney, Chimney Infilration

Defect 4



EVIDENCE OF INFILTRATION ON CORBEL WALL AND ROOT INTRUSION AT CHIMNEY

Manhole # S25Q__017MH

Printed On: 1/15/2009 Page 4 of 5

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock



5 O'Clock Inflow



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.80 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 5 OClock



SERVICE LATERAL WITH ROOT INTRUSION AND HEAVY SLUGE

Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **7.65** (ft.) Flow Characteristics: **None**

Deposits: ☐ None ☐ Mud ✓ Sludge ☐ Debris ☐ Grease

Silt Depth: 4 (in.) Deposits Extent: Heavy

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole # S25Q__017MH

Printed On: 1/15/2009 Page 5 of 5

10 in. Circular Gravity Sewer





Pipe Height: 10.8 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 7.74 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection