Manhole Inspection Summary Manhole # S25UU1018MH Page 1 of 4 Printed On: 12/17/2008 Inspection ☐ Is Incomplete Rating: 4) Poor Record Plat: 25UU1 Node: **018** Status: New Manhole (Not in GIS) Insp Date: 5/22/07 12:53 PM **Incomplete Comments** Crew: BC, JC, JY Inspector: Creary, B Firm: RKK Location Address: 7 INDIAN LN Cross Street: ROLAND AVE Manhole Type: Inline Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 40 (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Brick ☐ Parged Type: Concentric/Eccentric Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks ✓ Mortar ✓ Roots ✓ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated Infiltration: None Joint Cracks **✓ Mortar** Roots **✓ Wall Bench** ✓ Exists Material: **Unknown** Parged Debris (not Condition related) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Parged Debris (not Condition related) Channel Material: Unknown Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 1 Steps ✓ Corroded

Depth: 1 (ft.) ☐ Active Surcharge Present

✓ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S25UU1018MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Corbel root intrusion and infiltration.

Defect



Frame leaks. Adjustment deterioration and infiltratration. Corbel infiltration.

Top View



Corroded and missing steps. Evidence of surcharge - Bench debris. Channel debris.

Defect



Adjustment, Corbel and Barrel infiltration.

Manhole Inspection Summary

Manhole # S25UU1018MH

Printed On: 12/17/2008 Page 3 of 4

6 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 10.30 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: Manhole

Possible Illicit Connection

4 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



Barrel deterioration and infiltration.

Rod and Bar (Angled) ☐ Pipe Lined Pipe Material: Clay Invert Depth: 10.08 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S25UU1018MH

Printed On: 12/17/2008 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Barrel deterioration and infiltration.

Rod and Bar (Angled)		Drop: None
Pipe Material: Clay	Pipe Lined	
Invert Depth: 10.20 (ft.) Flow Characteristics: None		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.) Deposits E	Extent:	Connects To: Manhole
Infiltration: None Pipe Seal	Cond: Unknown	Possible Illicit Connection