#### **Manhole Inspection Summary** Manhole # S25UU1019MH Printed On: 12/17/2008 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 25UU1 Node: 019 Status: New Manhole (Not in GIS) Insp Date: 5/22/07 12:39 PM **Incomplete Comments** Crew: BC, JC, JY Inspector: Creary, B Firm: RKK Location Cross Street: ROLAND AVE Address: 7 INDIAN LN Manhole Type: **Terminal** Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 15 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Brick ☐ Parged Type: Concentric/Eccentric Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks ✓ Mortar ✓ Roots ✓ Wall Barrel Material: Concrete Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ☐ None ✓ Joint ☐ Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged ☐ Debris (not Condition related) Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Parged Debris (not Condition related) Channel Material: **Unknown** Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 1 **✓** Corroded Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

## **Manhole Inspection Summary**

## Manhole # S25UU1019MH

Printed On: 12/17/2008 Page 2 of 3

#### **Location View**



### Defect



Frame leaks. Adjustment, Corbel and Barrel infiltration.

### Top View



Corroded and missing steps. Channel debris.

### Defect



Adjustment and Barrel infiltration. Corbel root intrusion and infiltration.

# **Manhole Inspection Summary**

## Manhole # S25UU1019MH

Printed On: 12/17/2008 Page 3 of 3

### 4 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)		Drop: None
Pipe Material: <b>Clay</b>	☐ Pipe Lined	·
Invert Depth: 2.83 (ft.) Flow Characteristics: None		
Deposits: ☑ None  ☐ Mud  ☐ Sludge  ☐ Debris  ☐ Grease		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: <b>Unknown</b>	☐ Possible Illicit Connection