Manhole Inspection Summary Manhole # S27AA 016MH Printed On: 3/26/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 27AA Node: **016** Status: Found Insp Date: 2/29/08 12:43 PM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: 716 FREMONT AVE Cross Street: MACEDONIA WAY Manhole Type: **Terminal** Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments POSSIBLE ILLICIT CONNECTION @ 3 O'CLOCK - SEE TOP VIEW PHOTO Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 0 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 40 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks ☐ Roots ☐ Wall **Bench** Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S27AA_016MH

Printed On: 3/26/2009 Page 2 of 3

Location View



Top View



Manhole Inspection Summary

Manhole # S27AA_016MH

Printed On: 3/26/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.15 (ft.) Flow Characteristics: None

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

✓ Possible Illicit Connection