Manhole Inspection Summary N			Ma	anhole	ŀМН	
Printed On: 6/25	5/2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 27	7A Node: 034	Status: Found		Insp Date: 11/28/07 1	2:52 PM	
Incomplete Comments				Crew: ADS4		
				Inspector: ADS4		
				Firm: ADS		
Location	Address: 625 FREM	ONT AVE		Cross Street: EDMONDSON	AVE	
Manhole	Type: Inline l	_ocation: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab \	Weather: Dry	S	Subject To Ponding: None		
Comments	Comments ADDED DEFECT PHOTO SHOWING LOOSE BRICKS IN CHIMNEY - 4-17-09					
Cover	Shape: Circular	Diameter: 24	` '	` ,	(in.)	
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 1 (in.) Condition: Sound Cracked Leaks						
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration:	tration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape: Circular Diameter: 46 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material: E	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris	i	
Channel	Material: Brick	☐ Parg	ed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris	i	
Steps	Count: 7 Missing:	0 Corroded				
Surcharge	Evidence Of Surch	narge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S27A__034MH

Printed On: 6/25/2009 Page 2 of 3

Location View



Defect 2



LOOSE CORBEL BRICKS

Defect 3



LOOSE BRICKS IN CHIMNEY

Top View



Defect 1




Manhole Inspection Summary

Manhole # S27A__034MH

Printed On: 6/25/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.80 (ft.) Flow Characteristics: Slow

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.63 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection