Manhole Inspection Summary N			Ma	anhole # S27C089	MH	
Printed On: 5/29	0/2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 27	7C Node: 089	Status: Found		Insp Date: 5/13/09 12	:02 PM	
Incomplete Comments				Crew: ADS3		
				Inspector: ADS2		
				Firm: <b>ADS</b>		
Location	Address: 718 MURPHY LN			Cross Street: BRUNE ST		
Manhole	Type: <b>Inline</b>	Location: Roadway		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	S	Subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: 33	` '	, ,	(in.)	
<b>5</b>	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: <b>0.5</b> (in.)	Condition: 🗸 Sound	d Crack	ked Leaks		
Chimney / Fra	me Adjustment	☑ Exists Material: <b>Bric</b>	k	☐ Parged Height:	<b>8</b> (in.)	
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r Roots	☐ Wall		
Corbel	Material: Concrete	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Concrete	☐ Parg	ed			
Shape: Circular Diameter: 48 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: <b>Brick</b>					
Channel E	xposure: Fully Oper	<b>n</b> Junc Dist: <b>0</b>	nearest .	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 8 Missing	: <b>0</b> Corroded				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)  Activ	ve Surcharge Present		

# **Manhole Inspection Summary**

# Manhole # **S27C\_\_089MH**

Printed On: 5/29/2009 Page 2 of 3

Location View



Top View



Top View



Defect 1



LOOSE BRICKS

### **Manhole Inspection Summary**

### Manhole # S27C 089MH

Printed On: 5/29/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 11.24 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None


Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: PVC

Pipe Lined

Invert Depth: 11.16 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection