Manhole Inspection Summary M			anhole # S27C094MH	
Printed On: 5/29)/2009			Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 2) Good		
Record Plat: 27	C Node: 094	Status: Found		Insp Date: 5/13/09 11:37 AM
Incomplete Cor	mments			Crew: ADS3 Inspector: ADS2 Firm: ADS
Location	Address: 800 MURF	PHY LN		Cross Street: BRUNE ST
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry
	☐ Prev. Rehab	Weather: Dry		Subject To Ponding: None
Comments				
Cover	Shape: Circular	Diameter: 33	(in.) Leng	th: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron
Properties:	☐ Bolted ✓ Vent	ed	☐ Water T	ight Insert
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	☐ Crac	ked Leaks
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 12 (in.)				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall
Corbel	Material: Concrete	☐ Parge	d Type:	Concentric/Eccentric
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar ⊟Ro	ots 🗌 Wall
Barrel	Material: Concrete	☐ Parge	ed	
Shape:	Circular Di	ameter: 48 (in.) Leng	th: (in.)	
Condition:	Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots 🗌 Wall
Bench	✓ Exists Material:	Brick	☐ Parge	d
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parge	ed	
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	.5 ft. Azimuth:
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris
Steps	Count: 7 Missing:	0 Corroded		
Surcharge	Evidence Of Sur	charge Depth: (i	ft.)	ve Surcharge Present

Manhole Inspection Summary


Manhole # S27C__094MH

Printed On: 5/29/2009 Page 2 of 3

Location View



Top View



Top View



Manhole Inspection Summary

Manhole # S27C__094MH

12 O'Clock Outflow

Printed On: 5/29/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: (in.)	Direct	Drop: None
Pipe Material: PVC	☐ Pipe Lined	
Invert Depth: 10.50 (ft.)		
Deposits: ✓ None		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Sound	Possible Illicit Connection