Manhole Inspection Summary N		Ma	anhole]
Printed On: 12/1	6/2008		Page 1 o	f 5
Inspection	☐ Is Incomplete Rating: 3) Fa	r		
Record Plat: 27	'I Node: 033 Status: Foun	d	Insp Date: 5/29/08 10:34	AM
Incomplete Comments			Crew: wj,fw	
			Inspector: wjenkins	
			Firm: PER	
Location	Address: 39 S Poppleton St	(Cross Street: Boyd St	
Manhole	Type: Junction Location: Road	way	Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	S	ubject To Ponding: None	
Comments				
Cover	Shape: Circular Diame	ter: 25. (in.) Lengtl 24	h: 0 (in.) Dist A/B Grade: 0	(in.)
	Type: Sanitary Condition	n: Worn	Cover Material: Cast Iron	
Properties:	☐ Bolted ☑ Vented ☐ Water	Γight ☐ Water Ti	ght Insert	
Frame	Offset: 0 (in.) Condition:	Sound Crack	ed Leaks	
Chimney / Frame Adjustment				
Condition:	☐ Sound ✓ Cracked ☐ Root Int	rusion 🗌 Loose	Brick	
Infiltration:	☐ None ✓ Joint ✓ Cracks ✓	Mortar Roots	☐ Wall	
Corbel	Material: Brick	Parged Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Int	rusion 🗌 Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks	✓ Mortar □ Roo	ots V Wall	
Barrel	Material: Brick	☐ Parged		
Shape:	Circular Diameter: 42 (in.	Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Int	rusion 🗌 Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roo	ots V Wall	
Bench	Exists Material: Brick	☐ Parged	d	
Condition:	☐ Sound ☐ Cracked ☐ Root Int	rusion 🗌 Deterio	orated ☐ Leaks ✓ Debris	
Channel	Material: Brick	Parged		
Channel E	xposure: Fully Open Junc D	ist: 0 nearest .	5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracked ☐ Root Int	rusion 🗌 Deterio	orated Leaks Debris	
Steps Count: 5 Missing: 0 Corroded				
Surcharge	Evidence Of Surcharge Dep	h: 0 (ft.) Activ	re Surcharge Present	

Manhole # S27I__033MH

Printed On: 12/16/2008 Page 2 of 5

Location View



Additional Location View



Defect 5



debris cond bench

Top View



Cover View



Cover is worn and chipped

Defect 4



corbel flow wall, corbel mortar

Manhole # \$27I__033MH

Printed On: 12/16/2008 Page 3 of 5

Defect 3



chimney cond loose bricks

Defect 1



chimney cond deteriorated, chimney cracked, joint, cracks, mortar

Defect 2



missing mortar/ infiltation coming from gap in chimney-frame

Defect 6



barrel flow wall

Manhole # S27I 033MH

12 O'Clock Outflow

Printed On: 12/16/2008 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.80 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



6 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.85 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole # S27I 033MH

9 O'Clock Inflow

Printed On: 12/16/2008 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.72 (ft.) Flow Characteristics: Slow Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: 0 (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection