
Manhole Inspection Summary N			Manh	ole # S27	'I044M	IH
Printed On: 3/13	3/2009				Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 27	7I Node: 044	Status: Found		Insp Date	: 1/16/09 12:	34 PM
Incomplete Comments				Crew: BH/D)H	
			In	spector: dhint	ton	
				Firm: PER		
Location	Address: Boyd St.		Cross	Street: S.Am	nity St.	
Manhole	Type: Inline	Location: Parking Lot	Grour	Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Subjec	t To Ponding	: None	
Comments						
Cover	Shape: Circular		(in.) Length: 0	(in.) Dist A/E		(in.)
December	Type: Sanitary	Condition: Sour		ver Material: C	ast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	Cracked	Leaks		
Chimney / Fra	me Adjustment	Exists Material: Bricl	(☐ Parged	Height: 8	(in.)
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	✓ Loose Bric	k 🗸 Deterio	rated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	☐ Roots ☐ \	Nall		
Corbel	Material: Brick	☐ Parge	ed Type: Con o	entric/Eccer	ntric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular D	iameter: 42 (in.) Leng	th: 0 (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	ar Roots	✓ Wall		
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteriorated	dLeaks	Debris	
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteriorated	d □ Leaks	Debris	
Steps	Count: 7 Missing	g: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.)	rcharge Prese	ent	

Manhole Inspection Summary

Manhole # \$27I__044MH

Printed On: 3/13/2009 Page 2 of 4

Location View



Miscellaneous



debris on bench and barrel infiltration

Defect 2



frame offset 2 inches

Top View



Miscellaneous



MH Lid

Defect 4



barrel infiltration from mortar & wall

Manhole Inspection Summary

Manhole # S27I__044MH

Printed On: 3/13/2009 Page 3 of 4

Defect 1



chimney loose/missing bricks & deteriorated

Manhole Inspection Summary

Manhole # S27I 044MH

Printed On: 3/13/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.38 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.16 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection