Manhole Inspection Summary M			Ma	anhole	7MH	
Printed On: 3/9/	2009			Page	1 of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 27	<b>7K</b> Node: <b>017</b>	Status: Not Found		Insp Date: 6/3/08 1	1:19 AM	
Incomplete Cor	mments			Crew: <b>wj,eh</b> Inspector: <b>wjenkins</b> Firm: <b>PER</b>		
Location	Address: 834 Washi	ngton Ave		Cross Street: Alley		
Manhole	Type: <b>Terminal</b>	Location: <b>Alley</b>	(	Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	S	subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: <b>25. 75</b>	(in.) Lengt	h: 0 (in.) Dist A/B Grade:	<b>0</b> (in.)	
	Type: <b>Sanitary</b>	Condition: <b>Sour</b>	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vente	ed Water Tight	☐ Water Ti	ght Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 36 (in.) Length: 0 (in.)						
Condition:	☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots V Wall		
Bench	Exists Material:		☐ Parged	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deterio	orated Leaks Debr	ris	
Channel	Material: <b>Unknown</b>	☐ Parge	ed			
Channel E	Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated 🗌 Leaks 🔽 <b>Deb</b> i	is	
Steps	Count: 4 Missing:	0 Corroded				
Surcharge	☐ Evidence Of Surcharge Depth: <b>0</b> (ft.) ☐ Active Surcharge Present					

# **Manhole Inspection Summary**

# Manhole # S27K\_\_017MH

Printed On: 3/9/2009 Page 2 of 4

### Location View



Frame View



Defect 5



missing mortar in barrel

## Top View



Top view shows teminal and debris in mandhole

### Defect 6



infiltration in joint between frame and chimney

#### Defect 4



root intrution

# **Manhole Inspection Summary**

# Manhole # S27K\_\_017MH

Printed On: 3/9/2009 Page 3 of 4

Defect 3



root intrution

Defect 1



loose bricks in chimney

### Defect 2



debris in channel

## **Manhole Inspection Summary**

## Manhole # S27K\_\_017MH

Printed On: 3/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined
Invert Depth: **7.25** (ft.) Flow Characteristics: **None** 

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: **Manhole**Possible Illicit Connection