Manhole In	spection Summary	Manhole # S27M021MH
Printed On: 12/1	6/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 27	7M Node: 021 Status: Found	Insp Date: 5/5/08 2:40 PM
Incomplete Comments Crew: skwj		
		Inspector: fwalcott
		Firm: PER
Location	Address: 1119 Naticoke St	Cross Street: W Cross
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sour	nd Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 1.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: 🗸 None 🗌 Joint 🔲 Cracks 🔲 Mortar 🔲 Roots 🔲 Wall		
Corbel	Material: Brick	ed Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mort	ar 🗌 Roots 🔲 Wall
Barrel	Material: Brick	ed
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mort	ar Roots Wall
Bench	☐ Exists Material: Brick	☐ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	ed
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 1 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)

Manhole Inspection Summary

Manhole # \$27M__021MH

Printed On: 12/16/2008 Page 2 of 3

Location View



1103 Nanticoke St

Cover View



Defect 2



Frame Offset 1.5"

Top View



Defect 1



corroded steps

Manhole Inspection Summary

Manhole # \$27M__021MH

Printed On: 12/16/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay

Invert Depth: 4.89 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection