Manhole Inspection Summary Manhole # S2701 009MH Printed On: 9/26/2008 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 2701 Node: 009 Status: Found Insp Date: 3/10/08 10:03 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Cross Street: na Address: na Manhole Ground Conditions: Dry Type: **Terminal** Location: Parking Lot Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Closed Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$2701_009MH

Printed On: 9/26/2008 Page 2 of 3

Location View



3215 English Consul Ave.

Steps



Defect 2



Top View



Defect 1



Debris

Manhole Inspection Summary

Manhole # S27O1_009MH

Printed On: 9/26/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **9.6** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **8.04** (ft.) Flow Characteristics: None
Deposits: None Mud Sludge Debris Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: **Manhole**Possible Illicit Connection