Manhole In	spection Summary	Manhole # S29A032MH
Printed On: 5/14	1/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 29	Node: 032 Status: Found	Insp Date: 4/22/09 11:06 AM
Incomplete Cor	nments	Crew: ADS1
		Inspector: ADS1 Firm: ADS
		FIIII: ADS
Location	Address: 901 ARGYLE AVE	Cross Street: MURPHY LN
Manhole	Type: <b>Terminal</b> Location: <b>Roadway</b>	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 32 (in.	,
	Type: <b>Sanitary</b> Condition: <b>Sound</b>	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ \	Water Tight Insert
Frame	Offset: 0 (in.) Condition: Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Corbel	Material: Precast Concrete Parged	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: Precast Concrete Parged	
Shape:	Circular Diameter: 48 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material:	] Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: <b>Precast</b> Parged	
Channel E	xposure: <b>Fully Open</b> Junc Dist: <b>0</b> n	earest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 7 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # \$29A\_\_032MH

Printed On: 5/14/2009 Page 2 of 3

Location View



Top View



Top View



Defect 1




INFILTRATION IN CHIMNEY

## **Manhole Inspection Summary**

### Manhole # S29A\_\_032MH

Printed On: 5/14/2009 Page 3 of 3

# 8 in. Circular Gravity Sewer





Pipe Height: (in.) Direct	Drop: None
Pipe Material: <b>PVC</b>	•
Invert Depth: 9.36 (ft.) Flow Characteristics: None	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole

Pipe Seal Cond: Sound Infiltration: None ☐ Possible Illicit Connection