Manhole In	spection Summary	Manhole # S29C030MH
Printed On: 8/20	0/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 29	Node: 030 Status: Found	Insp Date: 4/22/09 4:55 PM
Incomplete Comments Crew: ADS4		
		Inspector: ADS4 Firm: ADS
		Film. ADS
Location	Address: 701 CHERRY BLOSSOM WAY	Cross Street: SARATOGA ST
Manhole	Type: Inline Location: Roadway	Ground Conditions: <b>Dry</b>
	✓ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: <b>Sheeting</b>
Comments		
Cover	Shape: Circular Diameter: 24 (in.)	
Properties:	Type: <b>Sanitary</b> Condition: <b>Sound</b> Bolted Vented Water Tight W	Cover Material: Cast Iron
Frame Offset: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment  Exists Material: Brick and Concrete  Parged Height: 3 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:  None  Joint  Cracks  Mortar  Roots  Wall		
Corbel Material: Precast Concrete Parged Type: Concentric/Eccentric		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:  None Joint Cracks Mortar Roots Wall		
Barrel Material: Precast Concrete Parged		
Shape: Circular Diameter: 56 (in.) Length: (in.)		
	Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated    Leaks    Debris
Channel	Material: <b>Brick</b>	
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated    Leaks    Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

## **Manhole Inspection Summary**

# Manhole # S29C\_\_030MH

Printed On: 8/20/2009 Page 2 of 3

#### Location View



Defect 1



FRAME OFFSET

## Top View



## **Manhole Inspection Summary**

### Manhole # S29C 030MH

Printed On: 8/20/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: **PVC** Pipe Lined

Invert Depth: 10.23 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ✓ Sludge ☐ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound** 

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: **PVC** 

Invert Depth: 9.81 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection