Manhole Inspection Summary N			M	anhole # S29G023MH	
Printed On: 2/12	2/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 29	OG Node: 023	Status: Found		Insp Date: 8/4/08 8:53 AM	
Incomplete Cor	nments			Crew: cb	
				Inspector: jjoiner	
				Firm: ATS	
Location	Address: 10 s arch	st		Cross Street: w fayette st	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments	aaa				
Cover	Shape: Circular		` ,	th: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron	
Properties:	☐ Bolted ✓ Vente	ed	☐ Water T	ight Insert	
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	Crac	ked Leaks	
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall	
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	ameter: 48 (in.) Leng	jth: 0 (in.))	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material: I	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 5 Missing:	0 Corroded			
Surcharge	Evidence Of Surc	charge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S29G__023MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Miscellaneous



bench debris

Defect 2



Top View



Defect 3



chimney loose bricks and deteriorated, frame adj

Defect 1



offset

Manhole Inspection Summary

Manhole # S29G__023MH

Printed On: 2/12/2009 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.20 (ft.) Flow Characteristics: Fast

Deposits: ot V None ot Mud ot Sludge ot Debris ot Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.10 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S29G__023MH

9 O'Clock Inflow

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct	Drop: None
Pipe Material: Clay	·
nvert Depth: 10.10 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service line

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection