Manhole In	spection Summary	Manhole # S29K033MH
Printed On: 3/13	3/2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 29	OK Node: 033 Status: Found	Insp Date: 11/5/08 9:28 AM
Incomplete Comments		Crew: wj,sk
		Inspector: wjenkins
		Firm: PER
Location	Address: 638 S Fremont Ave	Cross Street: Eislen Rd
Manhole	Type: Junction Location: Sidewalk	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 32 (in.)	
Dronortico	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 52 (in.) Length: 0 (in.)		
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ✓ Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole # S29K__033MH

Page 2 of 5

Location View

Printed On: 3/13/2009



loc pic 3



cover pic



Top View



loc pic 2



Defect 2



Bench Debris

Manhole # S29K__033MH

Printed On: 3/13/2009 Page 3 of 5

Defect 1



Manhole # S29K__033MH

Printed On: 3/13/2009 Page 4 of 5

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.36 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.34 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

Manhole # S29K__033MH

9 O'Clock Inflow

Printed On: 3/13/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined

Invert Depth: 8.48 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 9 OClock



Drop: Inside Rod and Bar

Angled: **Yes** Reading: **11.26** (ft.)

Inv Depth: 12.26 (ft.)

Drop Condition: Open

Connects To: Connecting Node Not

Available

Possible Illicit Connection