Manhole Inspection Summary N			Ma	anhole	ИΗ	
Printed On: 4/10	0/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 29	9K Node: 065	Status: Found		Insp Date: 1/30/09 10:5	8 AM	
Incomplete Cor	mments			Crew: WJ/DH Inspector: dhinton Firm: PER		
Location	Address: 762 Otterbein St.			Cross Street: McHenry St.		
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 25. 75	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vente	ed 🗌 Water Tight [Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: Sound	Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mortar	Roots	☐ Wall		
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar Ro	ots V Wall		
Bench	☐ Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick Parged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps Count: 5 Missing: 0 Corroded						
Surcharge	Evidence Of Surc	harge Depth: 0 (t	ft.) 🗌 Activ	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S29K__065MH

Printed On: 4/10/2009 Page 2 of 4

Location View



Misc



debris at base

Misc



Top View



MISC



wrong cover- manhole has storm drain cover

Defect 3



steps corroded corbel infiltration

Manhole Inspection Summary

Manhole # \$29K__065MH

Printed On: 4/10/2009 Page 3 of 4

Defect 2



barrel infiltration

Defect 1



frame &chimney infiltration

Manhole Inspection Summary

Manhole # S29K__065MH

Printed On: 4/10/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.82 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection