Manhole Inspection Summary M			Ma	lanhole # S29K075MH		
Printed On: 3/20)/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 29	9K Node: 075	Status: Found		Insp Date: 1/29/09 11	:57 AM	
Incomplete Cor	mments			Crew: WJ,FW Inspector: wjenkins Firm: PER		
Location	Address: 314 Penn St		C	Cross Street: Portland St		
Manhole	Type: Inline Location: Sidewalk		G	Ground Conditions: Wet		
	☐ Prev. Rehab	Weather: Snow	Su	bject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 26 (in.) Length	: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sound	d	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vent	ed Water Tight	☐ Water Tig	ht Insert		
Frame	Offset: 1 (in.)	Condition: Sound	Cracke	ed V Leaks		
Chimney / Fra	ıme Adjustment	Exists Material: Brick		☐ Parged Height:	6 (in.)	
Condition:	☐ Sound ✓ Crack	ed ☐ Root Intrusion	✓ Loose I	Brick		
Infiltration:	None ✓ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Pargeo	d Type: C	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Root	s 🗌 Wall		
Barrel	Material: Brick	☐ Pargeo	L L			
Shape:	Circular Di	ameter: 48 (in.) Lengt	h: 0 (in.)			
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose E	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	ar 🗌 Root	s 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Deterior	rated Leaks Debris		
Channel	Material: Brick	☐ Parged	t			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5	ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Deterior	rated Leaks Debris		
Steps	Count: 4 Missing	: 0 Corroded				
Surcharge	☐ Evidence Of Sur	charge Depth: 0 (ft	.) Active	Surcharge Present		

Manhole Inspection Summary

Manhole # S29K__075MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Miscellaneous



debris on bench

Defect 2



chimney deteriorated with cracked & loose bricks

Top View



Miscellaneous



cover pic

Defect 1



Frame Offset 1 inch

Manhole Inspection Summary

Manhole # S29K__075MH

Printed On: 3/20/2009 Page 3 of 4

Defect 4



infiltration mortar in barrel

Defect 3



lid/frame infiltration

Manhole Inspection Summary

Manhole # S29K__075MH

12 O'Clock Outflow

Printed On: 3/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.41 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 5 OClock



5 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **7.34** (ft.) Flow Characteristics: **Slow**

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection