
Manhole Inspection Summary M		lanhole # S29MM_003MH					
Printed On: 12/1	7/2008	Page 1 of 3					
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 29	OMM Node: 003 Status: Found	Insp Date: 7/12/07 11:00 AM					
Incomplete Comments		Crew: SP , DP					
		Inspector: Provine, D					
		Firm: PHO					
Location	Address: 1805 RESERVOIR ST	Cross Street: MOUNT ROYAL TERR					
Manhole	Type: Inline Location: Alley	Ground Conditions: Dry					
	Prev. Rehab Weather: Dry	Subject To Ponding: None					
Comments							
Cover	Shape: Circular Diameter: 24 (in.) L						
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron					
Properties:	☐ Bolted ☐ Vented ☐ Water Tight ☐ Water Tig	ter Tight Insert					
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks							
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: None V Joint Cracks Mortar Roots V Wall							
Corbel	Material: Brick Parged T	ype: Concentric/Eccentric					
Condition:	on: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 👚 Loose Brick 🔲 Deteriorated						
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick						
Shape:	Circular Diameter: 42 (in.) Length:	(in.)					
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall					
Bench	✓ Exists Material: Brick	arged					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	eteriorated					
Channel	Material: Brick ☐ Parged ✓	Debris (not Condition related)					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ D	eteriorated Leaks Debris					
Steps	Count: 3 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present					

Manhole Inspection Summary

Manhole # S29MM_003MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Adjustment deterioration and infiltration. Barrel infiltration - other side.

Top View



Evidence of surcharge - Bench debris. Channel debris.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration. Barrel infiltration.

Manhole Inspection Summary

Manhole # S29MM_003MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.45 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)						
Pipe Material: Clay	☐ Pipe Lined					
Invert Depth: 7.40	(ft.) Flow Characteristics: None					
Deposits: V None	☐ Mud ☐ Sludge ☐ Debris ☐ Grease					

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None		

Connects To: **Dead End**Possible Illicit Connection