Manhole In	spection Summary	Manhole # S29M001MH
Printed On: 7/15	5/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 29	M Node: 001 Status: Found	Insp Date: 4/7/09 9:53 AM
Incomplete Comments Crew: WJ,DH,SK		
		Inspector: wjenkins
		Firm: PER
Location	Address: 601 SCOTT ST	Cross Street: CARROL ST
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (ii	n.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: 0 (in.) Condition: Sound	☐ Cracked ✓ Leaks
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortai	r □Roots □Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	□ Loose Brick
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Morta	r
Bench	☐ Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps Count: 6 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)

Manhole Inspection Summary

Manhole # S29M__001MH

Printed On: 7/15/2009 Page 2 of 4

Location View



COVER PIC



Defect 2



DETERIORATED BARREL & infiltration

Top View



Defect 3



INFILTRATION LID/FRAME

Defect 4



Debris

Manhole Inspection Summary

Manhole # \$29M__001MH

Printed On: 7/15/2009 Page 3 of 4

Defect 4



CORRODED RUNG

Manhole Inspection Summary

Manhole # \$29M__001MH

Printed On: 7/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.20 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection