Manhole In	spection Summary	Manhole # S29O1_013MH	
Printed On: 9/26	5/2008	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 29	901 Node: 013 Status: Found	Insp Date: 2/26/08 8:57 AM	
Incomplete Comments Crew: crewb			
		Inspector: CrewB	
		Firm: KEC	
Location	Address: 2819 Bookert Dr	Cross Street: Woodview Rd	
Manhole	Type: Inline Location: Sidewalk	Ground Conditions: Wet	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (in.)		
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties: Bolted Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	$ ightharpoonsged$ Sound $\ \square$ Cracked $\ \square$ Root Intrusion $\ \square$	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Barrel	Material: Brick		
Shape: Circular Diameter: 42 (in.) Length: (in.)			
Condition:	$ ightharpoonsged$ Sound $\ \square$ Cracked $\ \square$ Root Intrusion $\ \square$	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall	
Bench	✓ Exists Material: Brick	Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Steps Count: 3 Missing: 1 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # \$2901_013MH

Printed On: 9/26/2008 Page 2 of 4

Location View



steps



Top View



Defect 1




debris on channel

Manhole Inspection Summary

Manhole # S29O1_013MH

Printed On: 9/26/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.08 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Service Sewer Pipe In @ 3 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.90 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S29O1_013MH

6 O'Clock Inflow

Printed On: 9/26/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 8.4 (in.) Ro	nd and Bar (Angled)	Drop: None
Pipe Material: Clay	☐ Pipe Lined	
Invert Depth: 8.74 (ft.) F	low Characteristics: Fast	
Deposits: ✓ None ☐ Mu	d ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection