Manhole Inspection Summary N			Ma	anhole	МН	
Printed On: 9/26	6/2008			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 29	Q1 Node: 025	Status: Found		Insp Date: 2/22/08 11	:00 AM	
Incomplete Comments				Crew: crewb		
				Inspector: CrewB		
				Firm: KEC		
Location	Address: 2860 Bookert Dr			Cross Street: Round Rd		
Manhole	Type: Inline	Location: Sidewalk		Ground Conditions: Wet		
	Prev. Rehab	Weather: Light Rain	S	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 24	` '	, ,	(in.)	
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps	Count: 6 Missing	: 0				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$29Q1_025MH

Printed On: 9/26/2008 Page 2 of 3

Location View



steps



Top View



Defect 1




loose bricks

Manhole Inspection Summary

Manhole # S29Q1_025MH

Printed On: 9/26/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.29 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.66 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection