Manhole Inspection Summary M			anhole # S29SS_020MH		
Printed On: 12/1	17/2008			Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 29	9SS Node: 020	Status: Found		Insp Date: 8/5/08 1:22 PM	
Incomplete Cor	mments			Crew: REI2	
				Inspector: Provine , D	
				Firm: REI	
Location	Address: 2800 FALL	S RD		Cross Street: 29TH ST	
Manhole	Type: Inline L	ocation: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab V	Weather: Dry	S	Subject To Ponding: Sheeting	
Comments	MANHOLES 094 & 095 APPEAR TO BE UNDER CONSTRUCTION @ THE TIME OF SURVEY				
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 1 (in.)	Condition: Sound	☐ Cracl	ked <mark>✓ Leaks</mark>	
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration: ☐ None <mark>☑ Joint</mark> ☐ Cracks <mark>☑ Mortar</mark> ☐ Roots ☐ Wall					
Corbel	Material: Brick and (Concrete	ed Type:	Concentric/Eccentric	
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	n: None Joint Cracks Mortar Roots Wall				
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	meter: 48 (in.) Leng	ıth: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar Ro	ots 🗸 Wall	
Bench	✓ Exists Material: B	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Deteri	orated 🗌 Leaks 🔲 Debris	
Channel	Material: Brick	☐ Parge	ed 🗌 Deb	ris (not Condition related)	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Deterio	orated Leaks Debris	
Steps	Count: 4 Missing:	0			
Surcharge	✓ Evidence Of Surcharge Depth: 4.5 (ft.) ☐ Active Surcharge Present				

Manhole Inspection Summary

Manhole # S29SS_020MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration. Corbel infiltration.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration. Corbel and Barrel infiltration.

Top View



Corroded steps. Evidence of surcharge - Bench debris.

Defect



Frame leaks. Frame offset. Adjustment infiltration.

Manhole Inspection Summary

Manhole # S29SS_020MH

Printed On: 12/17/2008 Page 3 of 3

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.30 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar	(Angled)
-------------	----------

Pipe Material: Clay

Invert Depth: 8.03 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection