Manhole Inspection Summary N			Ma	anhole	МН	
Printed On: 4/8/	2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 31	IC Node: 043	Status: Found		Insp Date: 1/2/08 9:53	3 AM	
Incomplete Comments				Crew: ADS4		
				Inspector: ADS4		
				Firm: ADS		
Location	Address: 501 PIERCE ST			Cross Street: DIAMOND ST		
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 24	` '	, ,	(in.)	
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Crac	ked Leaks		
Chimney / Fra	me Adjustment	Exists Material:		☐ Parged Height:	(in.)	
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Di	ameter: 46 (in.) Len	gth: (in.)			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: Brick					
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest.	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	□ Deteri	orated Leaks Debris		
Steps	Count: 4 Missing	: 0				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S31C__043MH

Printed On: 4/8/2009 Page 2 of 3

Location View



Defect 2



CORRODED STEPS

Top View



Defect 1



CORBEL DETERIORATION AND LOOSE BRICKS

Manhole Inspection Summary

Manhole # S31C__043MH

Printed On: 4/8/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.71 (ft.) Flow Characteristics: None

Deposits: ☐ None ✓ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **8** (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection