Manhole In	spection Summary	Manhole # S31E028MH
Printed On: 3/13	/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 31	IE Node: 028 Status: Found	Insp Date: 12/16/08 8:56 AM
Incomplete Comments		Crew: WJ <dh< th=""></dh<>
		Inspector: wjenkins Firm: PER
		Tim. TEX
Location	Address: 520 N Paca St	Cross Street: Saratoga St
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Wet
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.) L	ength: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ Wat	ter Tight Insert
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: None / Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick Parged T	ype: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	□ None □ Joint □ Cracks □ Mortar □ Roots □ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Bench	✓ Exists Material: Brick	arged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated 🗌 Leaks 🔲 Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated Leaks Debris
Steps Count: 9 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S31E__028MH

Printed On: 3/13/2009 Page 2 of 3

Location View



Miscellaneous



dirt on bench and channel

Defect 1



lid/frame and chimney infiltration

Top View



cover pic



Manhole Inspection Summary

Manhole # S31E__028MH

Printed On: 3/13/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.44 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection