Manhole In	spection Summary	Manhole # S31GG_073MH
Printed On: 12/1	7/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 31	GG Node: 073 Status: Found	Insp Date: 1/18/07 10:06 AM
Incomplete Cor	nments	Crew: IB, FW
		Inspector: Bailey, I
		Firm: PER
Location	Address: 1321 PARK AVE	Cross Street: LAFAYETTE AVE
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	·	24 (in.) Length: (in.) Dist A/B Grade: 0 (in.)
Dranartiaa	Type: Sanitary Condition:	
Properties:		<u>-</u>
Frame	Offset: 0 (in.) Condition: S	ound ☐ Cracked ✓ Leaks
Chimney / Fra	me Adjustment	Brick ☐ Parged Height: 7 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ M	ortar ☐ Roots ☑ Wall
Corbel	Material: Brick	Parged Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓	Mortar ☐ Roots ☑ Wall
Barrel	Material: Brick	Parged
Shape:	Circular Diameter: 42 (in.)	Length: (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓	Mortar ☐ Roots ☑ Wall
Bench	Exists Material:	Parged Debris (not Condition related)
Condition:	☐ Sound ☐ Cracked ☐ Root Intrus	ion Deteriorated Leaks Debris
Channel	Material: Brick	Parged Debris (not Condition related)
Channel E	xposure: Fully Open Junc Dist	0 nearest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion
Steps	Count: 5 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth:	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S31GG_073MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Faucet or unknown pipe coming into the MH.

Defect



Barrel infiltration.

Top View



Channel debris.

Defect



Frame leaks. Adjustment, Corbel and Barrel infiltration.

Manhole Inspection Summary

Manhole # S31GG_073MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)					
Pipe Material: Clay	☐ Pipe Lined				
Invert Depth: 9.00 (ft.)	Flow Characteristics: None				
Deposits: None 🗸	Mud ☐ Sludge ✓ Debris ☐ Grease				
Cilt Donth, O.F. (in)	Donasita Eutontul imbt				

Silt Depth: **0.5** (in.) Deposits Extent: **Light**Infiltration: **Evidence** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection