Manhole Inspection Summary N			Ma	anhole # S31K(026MH
Printed On: 3/20	0/2009			Page	e 1 of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 31	IK Node: 026	Status: Found		Insp Date: 12/24/	/08 9:08 AM
Incomplete Comments				Crew: WJ,FW	
				Inspector: wjenkins	
				Firm: PER	
Location	Address: 618 Washi	ngton BD		Cross Street: Emery St	
Manhole	Type: Terminal	Location: Alley		Ground Conditions: Wet	
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments					
Carran	Chana Ciraular	Diameter: 20	(in) I amort	.h. O (in) Diat A/D Cand	la. 4 (in)
Cover	Shape: Circular Type: Sanitary	Diameter: 26 Condition: Sou	, ,	:h: 0 (in.) Dist A/B Grad Cover Material: Cast Irc	` ,
Properties:				ight Insert	<i>)</i>
	Offset: 1 (in.)	Condition: Sound		ked 🗸 Leaks	
-	ame Adjustment			_ •	ight: 5 (in.)
Condition:			_	Brick Deteriorated	
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Morta	r Roots	☑ Wall	
Corbel	Material: Brick	☐ Parg	• •	Concentric/Eccentric	
Condition:					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mo	rtar Ro	ots V Wall	
Barrel	Material: Brick	☐ Parg	ed		
Shape:	Circular Dia	meter: 48 (in.) Len	gth: 0 (in.)		
Condition:		<u> </u>	Loose		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Moi	tar Ro	ots Wall	
Bench	Exists Material:		☐ Parge	d	
Condition:	Sound Cracke	ed Root Intrusion	Deterio	orated Leaks De	ebris
Channel	Material: Brick	☐ Parg	ed		
Channel E	xposure: Partially Op	oen Junc Dist: 0	nearest .	5 ft. Azimuth: 0	
Condition:	Sound Cracke	ed Root Intrusion	Deteri	orated Leaks 🔽 De	ebris
Steps	Count: 6 Missing:	0 Corroded			
Surcharge	Evidence Of Surc	harge Depth: 0	(ft.) Activ	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S31K__026MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Miscellaneous



standing water

Defect 4



channel debris

Top View



Miscellaneous



MH cover

Defect 6



deteriorated chimney with loose brick & infiltration from joint & wall

Manhole Inspection Summary

Manhole # S31K__026MH

Printed On: 3/20/2009 Page 3 of 4

Defect 5



corbel, loose missing brick, deteriorated, infiltration at wall & mortar

Defect 1



cover above pavement 1 inch

Defect 3



frame infiltration at cover

Defect 2



frame offset 1.5 inches

Manhole Inspection Summary

Manhole # S31K__026MH

Printed On: 3/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.10 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection