Manhole Inspection Summary Manhole # S31M1_011MH Printed On: 9/26/2008 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 31M1 Node: **011** Status: Found Insp Date: 2/6/08 9:40 AM **Incomplete Comments** Crew: C Inspector: CrewC Firm: **KEC** Location Address: 606 Bridgeview Road Cross Street: Seabury Rd. Manhole Ground Conditions: Wet Type: **Terminal** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 14 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick Deteriorated Infiltration: None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Precast Concrete Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks Mortar ☐ Roots ☐ Wall Material: Precast Concrete Barrel Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$31M1_011MH

Printed On: 9/26/2008 Page 2 of 3

Location View



Bridgeview Rd.

Steps



Defect 2



Top View



Defect 1



Infiltration

Manhole Inspection Summary

Manhole # \$31M1_011MH

Printed On: 9/26/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: DIP/CI Pipe Lined

Invert Depth: 10.89 (ft.) Flow Characteristics: None

The order of the o

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection