Manhole Inspection Summary M			Ma	anhole	ИΗ	
Printed On: 12/1	7/2008			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 4) Poor				
Record Plat: 31	100 Node: 001	Status: Found		Insp Date: 4/25/07 10:1	3 AM	
Incomplete Comments				Crew: SP, DP		
				Inspector: Provine, D		
				Firm: PHO		
Location	Address: 400 HAMI	DEN ST		Cross Street: 24TH ST		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 24	` '	, ,	(in.)	
	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: Sound	I ☐ Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	✓ Loose	e Brick		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Ro	ots Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d Debris (not Condition rela	ted)	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick Parged Debris (not Condition related)					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	✓ Deteri	iorated Leaks Debris		
Steps Count: 12 Missing: 0 Corroded						
Surcharge	Evidence Of Sur	charge Depth: (ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$3100_001MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Frame leaks. Adjustment deterioration and infiltration - other side.

Top View



Corroded steps.

Defect



Frame leaks. Adjustment deterioration and infiltration.

Manhole Inspection Summary

Manhole # S3100_001MH

Printed On: 12/17/2008 Page 3 of 4

21 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Channel deterioration.

Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 18.82 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Drop In @ 3 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.92 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **17.43** (ft.)

Inv Depth: 18.43 (ft.)

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S3100_001MH

Printed On: 12/17/2008 Page 4 of 4

20 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Channel deterioration.

Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 18.78 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 10 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.28 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop In @ 10 O'Clock



Barrel deterioration, loose brick and infiltration.

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **16.78** (ft.)

Inv Depth: 17.78 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection