Manhole Inspection Summary Manhole # S31Q1 015MH Printed On: 10/15/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 31Q1 Node: **015** Status: Found Insp Date: 2/20/08 9:49 AM Incomplete Comments Crew: crewb Inspector: CrewB Firm: **KEC** Location Address: 883 Roundview Rd Cross Street: Bunchie Rd Manhole Ground Conditions: Dry Type: Inline Location: Grass Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 6 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S31Q1_015MH

Printed On: 10/15/2008 Page 2 of 4

Location View



steps



Top View



Manhole Inspection Summary

Manhole # \$31Q1_015MH

Printed On: 10/15/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.66 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 3 O'Clock



Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 3.98 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

3 O'Clock Inflow Drop In @ 3 O'Clock



Drop: Inside Rod and Bar

Angled: **Yes** Reading: **9.16** (ft.)

Inv Depth: 10.16 (ft.)

Drop Condition: **Open**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$31Q1_015MH

6 O'Clock Inflow

Printed On: 10/15/2008 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Drop: None
Connects To: Manhole
☐ Possible Illicit Connection