Manhole In	spection Summary	Manhole # S33AA2008MH			
Printed On: 12/1	7/2008	Page 1 of 3			
Inspection	☐ Is Incomplete Rating: 3) Fair				
Record Plat: 33	3AA2 Node: 008 Status: Found	Insp Date: 4/23/07 9:37 AM			
Incomplete Cor	nments	Crew: JY , JC			
		Inspector: Yi, J			
		Firm: RKK			
Location	Address: 203 TAPLOW RD	Cross Street: SAINT ALBANS WAY			
Manhole	Type: Terminal Location: Grass	Ground Conditions: Dry			
	Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments					
Cover	Shape: Circular Diameter: 24 (in.)				
Droportion	Type: Sanitary Condition: Sound	Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 0 (in.) Condition: Sound	Cracked Leaks			
Chimney / Frame Adjustment					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick Parged	Type: Concentric/Eccentric			
Condition:	: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar	☐ Roots ☐ Wall			
Barrel	Material: Brick				
Shape:	Circular Diameter: 42 (in.) Length:	(in.)			
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall			
Bench	Exists Material:	Parged Debris (not Condition related)			
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris			
Channel	Material: Brick Parged	Debris (not Condition related)			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris			
Steps	Count: 4 Missing: 0 Corroded				
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present			

Manhole Inspection Summary

Manhole # S33AA2008MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Adjustment infiltration.

Defect



Corbel deterioration and infiltration.

Top View



Channel debris.

Defect




Frame leaks. Adjustment infiltration - other side.

Manhole Inspection Summary

Manhole # S33AA2008MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)				Drop: None
Pipe Material: Cla	у	☐ Pipe Lined		·
Invert Depth: 7.97	(ft.) F	Flow Characteristics: None		
Deposits: 🗸 Non				
Silt Depth:	(in.)	Deposits Extent:		Connects To: N

Silt Depth: (in.) Deposits Extent: Connects To: **Manhole**Infiltration: **None** Pipe Seal Cond: **Unknown** Possible Illicit Connection