Manhole Inspection Summary Manhole # S33AA_018MH Printed On: 6/9/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 33AA Node: **018** Status: Found Insp Date: 10/15/07 12:47 PM **Incomplete Comments** Crew: ADS1 Inspector: ADS1 Firm: ADS Location Address: M&T BANK N HOWARD ST Cross Street: W MADISON ST Manhole Ground Conditions: Dry Type: **Junction** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 0 Parged (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 38 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Clay Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary


Manhole # S33AA_018MH

Printed On: 6/9/2009 Page 2 of 4

Location View



Defect 1



Top View



Manhole Inspection Summary

Manhole # S33AA_018MH

Printed On: 6/9/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock

12 O'Clock Outflow

6 O'Clock Inflow



Loose bricks in frame adjustment

Pipe	Height:	
ı ipc	i ioigiit.	

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.49 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Loose bricks in frame adjustment

Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 12.41 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33AA_018MH

Printed On: 6/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Loose bricks in frame adjustment

Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay	
nvert Depth: 12.02 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection