Manhole Inspection Summary Manhole # S33AA_025MH of 4 Printed On: 4/8/2009 Page 1 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 33AA Node: 025 Status: Found Insp Date: 3/4/08 10:48 AM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: REAR OF 807 CATHEDRAL ST Cross Street: MORTON ST Manhole Type: **Junction** Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 1 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Height: 4 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 36 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Precast Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S33AA_025MH

Printed On: 4/8/2009 Page 2 of 4

Location View



Top View



Top View



Manhole Inspection Summary

Manhole # S33AA_025MH

Printed On: 4/8/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 11.35 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 11.04 (ft.) Flow Characteristics: Slow

Drop: None

Silt Depth: (in.) Deposits Extent:

Connects To: House connection / Service

line

Infiltration: None

Pipe Seal Cond: Sound

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33AA_025MH

6 O'Clock Inflow

Printed On: 4/8/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.94 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Infiltration: None

☐ Pipe Lined

Invert Depth: 11.31 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth:

(in.)

Deposits Extent:

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection