Manhole In	spection Summary	Manhole # S33A001MH		
Printed On: 4/8/	2009	Page 1 of 4		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 33	BA Node: 001 Status: Found	Insp Date: 7/7/08 10:20 AM		
Incomplete Cor	nments	Crew: ADSS		
		Inspector: ADS1 Firm: ADS		
		FIIIII. ADS		
Location	Address: 105 MONUMENT ST	Cross Street: CATHEDRAL ST		
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry		
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None		
Comments				
Cover	Shape: Circular Diameter: 25. (i	n.) Length: (in.) Dist A/B Grade: 0 (in.)		
	Type: Sanitary Condition: Worn	Cover Material: Cast Iron		
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐] Water Tight Insert		
Frame	Offset: 2 (in.) Condition: 🗸 Sound	☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall		
Corbel	Material: Brick Parged Type: Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r		
Barrel	Material: Brick Parged	l		
Shape: Circular Diameter: 42 (in.) Length: (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortal	r □ Roots □ Wall		
Bench	☑ Exists Material: Brick	☐ Parged		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris		
Channel	Material: Brick Parged	I		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris		
Steps	Count: 11 Missing: 1			
Surcharge	Evidence Of Surcharge Depth: (ft.	.)		

Manhole Inspection Summary

Manhole # S33A__001MH

Printed On: 4/8/2009 Page 2 of 4

Location View



Top View



FRAME OFFSET

Defect 1



MISSING/ CORRODED RUNG

Top View



1@9




PIPE DOES NOT EXTEND TO THE MANHOLE. MUST DIVE TO GET PICTURE FROM AROUND THE


Manhole Inspection Summary

Manhole # S33A__001MH

Printed On: 4/8/2009 Page 3 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 15.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 18.40 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 17.50 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 8 (in.) Deposits Extent: Heavy

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33A__001MH

9 O'Clock Inflow

Printed On: 4/8/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



PIPE DOES NOT EXTEND TO THE MANHOLE. MUST DIVE TO GET PICTURE FROM AROUND THE CORNER.

Pipe Height: (in.) Direct (Angled)	Drop: None
Pipe Material: Clay Pipe Lined	·
nvert Depth: 17.18 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Unknown	Possible Illicit Connection
Deposits: ✓ None	