Manhole Inspection Summary Ma			Manhole # S33I034MH
Printed On: 1/29	0/2009		Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair	
Record Plat: 33	Node: 034	Status: Found	Insp Date: 3/26/08 1:01 PM
Incomplete Cor	mments	Crew: 5	
			Inspector: jjoiner
			Firm: ATS
Location	Address: 200 w. lo	mbard	Cross Street: howard
Manhole	Type: Junction	Location: Sidewalk	Ground Conditions: Dry
	Prev. Rehab	Weather: Dry	Subject To Ponding: None
Comments			
_	·		
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
December	Type: Sanitary	Condition: Soun	
Properties:			Water Tight Insert
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Corbel	Material: Brick	☐ Parge	d Type: Concentric/Eccentric
Condition:	Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar
Barrel	Material: Brick	☐ Parge	ed
Shape:	Circular D	iameter: 48 (in.) Leng	th: 0 (in.)
Condition:	☐ Sound ✓ Crac	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar
Bench	✓ Exists Material:	Brick	☐ Parged
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parge	ed
Channel E	xposure: Fully Ope i	n Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 10 Missing	g: 0	
Surcharge	Evidence Of Sur	charge Depth: 0 (f	ft.)

Manhole Inspection Summary

Manhole # \$33I__034MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Misc



bench debris

Defect 5



Top View



Misc



frame adjustment

Defect 4



cracked barrel

Manhole Inspection Summary

Manhole # \$33I__034MH

Printed On: 1/29/2009 Page 3 of 4

Defect 2



Corroded steps

Manhole Inspection Summary

Manhole # \$33I__034MH

Printed On: 1/29/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 15.16 (ft.) Flow Characteristics: Slow

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 15.13 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection