Manhole Inspection Summary N			M	anhole # S33M014MH
Printed On: 10/1	16/2009			Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 4) Poor		
Record Plat: 33	BM Node: <b>014</b>	Status: Found		Insp Date: 9/3/09 11:04 AM
Incomplete Comments				Crew: <b>SK/DH</b>
				Inspector: dhinton Firm: PER
				Firm: PER
Location	Address: 701 S.Sha	rp St.		Cross Street: W.Hill St.
Manhole	Type: <b>Terminal</b>	Location: Roadway		Ground Conditions: <b>Dry</b>
	Prev. Rehab	Weather: <b>Dry</b>	\$	Subject To Ponding: <b>None</b>
Comments				
		D:	<i>(</i> , ) 1	
Cover	Shape: Circular	Diameter: 32	` ,	th: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)  Cover Material: Cast Iron
Proportios:	Type: <b>Sanitary</b>	Condition: <b>Sour</b>		
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 1.5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration: None  Joint  Cracks  Mortar  Roots  Wall				
Corbel	Material: Brick			
Condition:				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel Material: Brick Parged				
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
	Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar ∐Ro	ots Wall
Bench	Exists Material:		☐ Parge	d
Condition:	Sound Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris
Channel Material: Brick □ Parged				
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>				
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris				
Steps Count: 4 Missing: 0 Corroded				
Surcharge	Evidence Of Surd	harge Depth: <b>0</b> (	ft.) 🗌 Acti	ve Surcharge Present

### **Manhole Inspection Summary**

### Manhole # S33M\_\_014MH

Printed On: 10/16/2009 Page 2 of 4

Location View



View facing north

Miscellaneous



MH Lid

Defect 4



Top View



Miscellaneous





frame leaking

## **Manhole Inspection Summary**

# Manhole # S33M\_\_014MH

Printed On: 10/16/2009 Page 3 of 4

Defect 3



frame offset

Defect 1



corroded rungs

#### Defect 2



deteriorated chimney

### **Manhole Inspection Summary**

### Manhole # S33M\_\_014MH

Printed On: 10/16/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: **9.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.76 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None** 

Connects To: **Manhole**Possible Illicit Connection